

STATEMENT SHOWING QUARTERLY REPORT OF WORK OF ELECTRICAL (Construction) DEPARTMENT.

Annexure - A1

METRO RAILWAY, KOLKATA.

P.E = Sept' 2019

1	2	3	4	5	6	7	8	9	10	11	12
Sl. No.	Name of work & location.	Estt. Cost Rs. (Lakhs)	Tender Cost Rs. (Lakhs)	% above/below/sch of rates approx.	Agreement	Agency	Dt. of issue of LOA	Time of completion	Physical Progress of work	Officer in charge.	Remarks.
1	Electrical works for Tapan Sinha Memorial Hospital at Chanditala, Tollygunge, Kolkata.	292.64	229.43	21.60% below	LOA No. MR/EL-CON/302/HOSPITAL/2679.	M/s. Das Enterprise.	14.12.10	31.01.19	99.00%	Dy. CEE/C	Work is under progress.
2	Provision of Conductor Rail from Dumdum to Noapara of Metro Railway, Kolkata.	294.42	346.72	17.76% above	MRTS/EL-432/2/25/CR/NOA	M/s. J. K. Enterprises.	24.11.11	30.09.16	96.00%	Dy. CEE/C	Work completed as per availability of site. Contract determined. Final bill has been passed.
3	Electrification & Conductor Rail work at Noapara Carshed, Metro Railwat, Kolkata.	195.27	197.22	1.00% above	LOA No. MR/EL/PROJ/459/Misc. work under PH-42 at NOA Car Shed (708)	M/s. Jadob Elect. Co.	18.04.17	17.04.19	20%	Dy. CEE/C	3rd rail work at washing line of 7 to 9 completed. Balance site not available.
4	Electrification of Station building of Maulana Abul Kalam Azad stn & catering cum operational building at NSCB Airport & parapet lighting in between NOA & Maulana Abul Kalam Azad stn of M. Rly., Kolkata.	347.47	251.10	27.73% below	LOA No. MR/EL/PROJ/Lighting/DDC Stn (2483)	M/s. Jadob Elect. Co.	20.12.17	30.06.19	45%	Dy. CEE/C	Electrification at catering building at Airport has been completed. Electrification work at DDC Station has been started.
5	Provision of rake feeding line at Noapara Carshed and Conductor Rail & Allied work for remodelling of Tollygunge yard of Metro Railway, Kolkata.	106.01	113.41	6.98% above	LOA No. MR/EL-CON/04/Rake Feeding & Yard/17-18.	M/s. Jadob Elect. Co.	06.04.18	05.04.19	45%	Dy. CEE/C	Work for remodelling work of Tollygunge yard completed. Site for rake feeding line at Noapara not available.

Certified that there is no other works more than Rs. 1 Crore and above, dealt by this unit other than those mentioned above.

[Signature] 11/12/19.

(Dy CEE/HQ) -

[Signature] 11/12/19

SSA/CON-1